

2019

May

Holy Trinity Parish Remodel Calendar

MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
29	30	01	02	03	04	05
GC - Building wall between Church & Social Hall						Move Piano
Volunteers - Social Hall layout & mount Pew brackets					Last Mass in Church	
06	07	08	09	10	11	12
Navy help moving	United Van		Fire Marshall insp	Sound Sys Test	10 AM 1st Eucharist	Mother's Day
Volunteers - Move to social Hall, Pews, Ambo, Altar, Presider's Chair, Credence Table... Remove Religious article from the Church, package, store...Salvage Doors etc...					1st Mass in Temp Church	
13	14	15	16	17	18	19
CONTRACTOR - Removal of asbestos & minor demolition of church interior						
20	21	22	23	24	25	26
CONTRACTOR - Removal of asbestos & minor demolition of church interior						
27	28	29	30	31	01	02
Memorial Day Bushes in front must be gone	GC-REMODEL BEGINS! -- Const fence goes up, Const Office moved to back parking area				June	

Project Manager:
George E Kevins 360-981-2314
Volunteer Coordinator:
Gary Graff 360-377-0864

Notes:

Removal & Refurbishment of current Pendant Light Fixtures in church...Set-up confessional in Parish Office...Hardie Board in Soffit Area Required...Grills in RE classrooms...Required Asbestos removal from roof areas affected by construction... Relocating plants in front of church...